Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Rmk
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
1	Removing and refixing stone slabs of drains and pointing in CM (1:3)(Pg no 27/5.33) PWD SR 2018-19	Sqm	1058.22	119.00	0.00	0.00	1058.22	125928.18	1058.22	125928.18	
2	KSRRB 300-3. Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. Page No. 143/ Item No. 19.1/ PWD SR 2018-19	Cum	614.88	250.00	0.00	0.00	614.72	153679.50	614.72	153679.50	
3	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(0.90 x 0.60 x 0.10) (Approved Data rate)	Sqm	443.34	2337.00	0.00	0.00	443.34	1036085.58	443.34	1036085.58	
4	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(1.2 x 0.60 x 0.25) (Approved Data rate)	Sqm	5.00	5418.00	0.00	0.00	5.00	27090.00	5.00	27090.00	
5	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete of size 450 x 150 x 500 mm	No's	632.00	502.00	0.00	0.00	632.00	317264.00	632.00	317264.00	
6	KSRB 15-19.2 : Providing and applying spray painting (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications. Page No. 124/ Item No. 15.82/ PWD SR 2018-19	Sqm	426.60	63.00	0.00	0.00	409.17	25777.71	409.17	25777.71	

Scanned with CamScanner

SLNo	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement		Total UP-to-date		Remarks
			Qty	Rate	Qty	Amount	Qty	Amount	Qty.	Amount	
7	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Page No. 180/ Item No. 24.1/ PWD SR 2018-19	Sqm	426.60	91.00	0.00	0.00	409.17	37234.47	409.17	37234.47	
Total Amount								1723059.44		1723059.44	
GST 12%								206767.13		206767.13	
Grand Total								1929826.57		1929826.57	

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Contractor Representative

Assistant Engineer
ward no.16
BBMP

Assistant Executive Engineer
Vishwaneedam Sub Division
BBMP

Executive Engineer
RR Nagara Division.
BBMP

Scanned with CamScanner